

Talamini said it has been addressed for when the construction is completed. They will replace two spaces at the north parking lot. Ms. Friedman said when you leave for lunch and come back there are buses there. It is not accessible during the day when there are buses. Mr. Labrie noted that there are two new parking spaces adjacent to the cafeteria during construction. Ms. Friedman said this has been an issue for many years. She felt that the Building Commission has to be looking long-term at the situation. Mr. Sauerhoefer said they can bring it up to the architect and try to get a proposal together. He said in the meantime we can make a suggestion to add some spots either to the curb line or to the Town parking lot. It would have to be discussed with the Police Department and the Superintendent. Ms. Menard said in the next few weeks they will try to come up with a solution. Ms. Friedman said she appreciates anything that can be done. Mr. Rodrigue said we will make an effort to resolve this.

BROAD BROOK SCHOOL MODULAR CLASSROOMS (Continued):

Mr. Labrie said regarding furniture, fixtures and equipment, they need 2 changing tables for special education students. There is a table designed for this purpose that is almost adult size that folds up into the wall. He said the company that sells these is not on the State contract list. The cost for 2 units to be installed and shipped would be \$4,679.80. Mr. Labrie explained that they would be installed in the staff bathrooms in the 4-unit building and in the 10-unit building. They are 5' 4" in width. Mr. Sauerhoefer said they should be in the nurse's station. He said most of the children that require this would need the supplies in the nurse's station. Mr. Labrie said in the past they used a table in a closet. He said this part of the ADA requirements. Mr. Rodrigue said these bathrooms are not large enough to accommodate this. Other Building Commission members agreed. Mr. Labrie said he will go back and find another location or a different option.

VI. FINANCIAL

Nothing to report.

VII. NEW BUSINESS

Mr. Sauerhoefer said they have a final as-built for the heating system. It is 100% done. He said they have a one-year warranty if anything happens.

VIII. INFORMATION

Nothing to report.

IX. TOPICS FROM THE FLOOR

None.

X. ADJOURNMENT

Upon **MOTION** by Mr. Sauerhoefer;
VOTED: To adjourn at 6:55 p.m.
In Favor: Unanimous

Seconded by Mr. Talamini, it was

Respectfully submitted,

Marlene Bauer

Marlene Bauer, Recording Secretary

ATTACHMENT A

Update

EWMS Nurse's Suite

- Insulation has been installed.
- Sheetrock has been installed, primed and painted one coat.
- Door frames installed and painted one coat.
- Vinyl floor tile has been installed.
- Ceramic tile has been installed, being grouted today.
- Cabinets have been installed.
- HVAC is partially installed.
- Ceiling grid is installed, except for bathroom.